

Per your request, below is a projected timeline for the subject project. The dates are subject to change and should only be used for planning purposes only.

REMAINING ACTIVITIES	STATUS	COMMENTS	TIMELINE	
			BEGINNING	END
Environmental Documentation	COMPLETE	FONSI was signed by FHWA on March 17, 2015.		March 17, 2015
Intelligent Information Systems (ITS)	COMPLETE	ITS Certification was issued by NMDOT on May 15, 2015.		May 15, 2015
Utility	COMPLETE	Utility Certification was issued by NMDOT on May 29, 2015.		May 29, 2015
Railroad	PENDING	Railroad Certification is currently being processed by NMDOT. Anticipate it will be completed on or before June 5, 2015.		June 5, 2015
Right of Way (ROW)	PENDING	Certification will be submitted to NMDOT immediately after right of way conveyance documents are executed between NMSD and The City of SF.	PENDING	
Plans, Specifications, & Estimate (PS&E)	TBD	PS&E inspection is anticipated to be held on June 15, 2015.		June 15, 2015
Production	TBD	Final construction documents will be submitted within 2 weeks following PS&E inspection.		June 29, 2015
Execute Cooperative Agreement with NMDOT & negotiate construction engineering services (Bidding thru Construction) with EOR	TBD	The Cooperative Agreement is currently being drafted by NMDOT.	June 15, 2015	July 30, 2015
Advertise, Bid, & Award	TBD	Anticipate the City's procurement procedure will require approximately 2 months to complete.	August 1, 2015	September 30, 2015
Procure Construction Management Services	TBD		August 1, 2015	September 30, 2015
Notice to Proceed - Construction	TBD	Presume NTP will be issued within 2 weeks of award.	October 14, 2015	

If you have questions or need additional information please feel free to contact us.

Sincerely, **Ivan P. Trujillo**

Design Manager | U.S. Transportation Engineering

direct +1.505.395.2191

email itrujillo@louisberger.com

web louisberger.com

Louis Berger

2019 Galisteo Street, Suite M-1 | Santa Fe | New Mexico | 87505 | USA