	1	T	1				1	T	1	T		
Location	Q1 - Task Per 2008 Parks Bond Implementation Plant	Budget Total/Bond Amount	Business Unit	Per Bond Implementation Plan was work designated to be completed by Contractor or In House?	this work performed by Contractors, City Workforce, or Both	project met	Q3 - Were any items missing?	Q3(a) What items were missing	Q4 - Were there additional items over the scope?	Q4(a) What items were present that exceed the scope?		RECOMMENDATIONS
	Grading for New Road & for											
	Retaining Wall East Side for											
	Therapy Pool Parking - Design			Contracto	Contracto							
GCCC	Phase	\$ 921,250.00	420722	r	r	Yes	No	N/A	No	N/A	13	
	Water Recovery from Pool				Contracto							
GCCC	Back to Wash Tank			In House	r	Yes	No	N/A	No	N/A		
					Contracto							
GCCC	Facility Energy Conservation			In House	r	Yes	No	N/A	No	N/A		
	Thorany Dool Darking for ADA			Contracto	Contracto							
GCCC	Therapy Pool Parking for ADA Patrons - Design Phase			Contracto	Contracto	Yes	No	N/A	No	N/A		
GCCC	Front Entrance Door			1	1	163	INO	IN/ A	INO	IN/A		
	Remodeling w/Double Entry											
	Way & Revolving Door -			Contracto	Contracto							
GCCC	Design Phase			r	r	Yes	No	N/A	No	N/A		
	Shades or Louvers for Front							,		,		
	Entrance Windows - Design			Contracto	Contracto							
GCCC	Phase			r	r	Yes	No	N/A	No	N/A		
	Redesign of Front Counter -			Contracto	Contracto							
GCCC	Design Phase			r	r	Yes	No	N/A	No	N/A		
	Mondo Rubber Flooring				Contracto							
GCCC	Around Rink & Atrium			In House	r	Yes	No	N/A	No	N/A		
cocc	Downd Doof Down in				Contracto		V	Unable to determine roof		N1/A		
GCCC	Round Roof Repair			r	r	No	Yes	repair	No	N/A		
	Repair to Fitness Window									Shades and louvers		
eccc	Frames & Shades for			In House	In House	Voc	No	NI/A	Voc	paid out of other		
GCCC	Windows			III House	In House	Yes	No	N/A	Yes	funds		