

DISTRICT 4 - DRAFT

Location	Q1 - Task Per 2008 Parks Bond Implementation Plan	Budget Amount/Bond Total	Business Unit	Per Bond Implementation Plan was work designated to be completed by Contractor or In House?	Q1 - Was this work performed by Contractors, City Workforce, or Both	Q2 - Was scope of project met per Bond Implementation	Q3 - Were any items missing?	Q3(a) What items were missing	Q4 - Were there additional items over the scope?	Q4(a) What items were present that exceed the scope?	Q5 - Number of Pictures	COMMENTS
Genoveva Chavez Park	Install Playground Structure	\$ 201,250.00	420723	Contractor	Contractor	Yes	No	N/A	No	N/A	7	
Genoveva Chavez Park	Install Tot Lot			Contractor	Contractor	Yes	No	N/A				
Genoveva Chavez Park	Install Park Benches			Contractor	In House	Yes	No	N/A				
Genoveva Chavez Park	Install Picnic Tables			Contractor	In House	Yes	No	N/A				
Genoveva Chavez Park	Install Irrigation System			Contractor	In House	Yes	No	N/A				
Genoveva Chavez Park	Plant Trees			Contractor	In House	Yes	No	N/A				

COLOR LEGEND:
 Parks jointly inspected by POSAC Chair and Public Works Department Director shown in BLUE
 Parks inspected by Public Works Department Staff shown in WHITE
 Cancelled Projects shown in RED