

Project Manager	Project Number, Name, & Limits	Project Status-- January 6, 2016
Melissa McDonald River Watershed & Trails	CIP #412A Small Drainage Projects -SF River at St. Francis Guage	Souder Miller (Design) Lockwood (Construction); Pre-con 5/14, Construction 1/16 Completion 3/31/16
Melissa McDonald River Watershed & Trails	CIP 412A, Small Drainage Projects & Repairs, Bishops Diversion displaced boulder in cross vane structure	On-Call repair with Lockwood. Repair estimate have been requested 6/12/15. On-hold pending other work & funding
Melissa McDonald River Watershed & Trails	CIP 500 B, Drainage repair cross vanes @Nopal -- moved boulders (SF River Trail around Don Jose Loop)	RFQ sent out 7/9/15. Sites SW (Design)-- Schedule 30% Design Plans 1/16; 60% Design on 2/16, 90% Design on 3/16.
Melissa McDonald River Watershed & Trails	CIP 412A, Small Drainage Projects & Repairs	Final design Souder Miller Associates (SMA) for grade control and bank adjacent to Alto Park @ Camino Alire. Kick-off meeting 11/15; 100% Final Design 12/15. Bid 2/15. Construction Award 4/16
Melissa McDonald River Watershed & Trails	CIP #413D Arroyo & Watershed Improvements, Arroyo Chamiso	Design Phase--Santa Fe Engineering (SFE); Design is 90% complete. RFP in progress,ROW pending for private property south of Kachina Ridge; Construction Bid 3/16. Construct 4/16
Melissa McDonald River Watershed & Trails	Arroyo de los Pinos, identified erosion	Evaluation with Dave Canatch & Leroy Pacheco-- Internal scope & estimate complete 10/5. Souder Miller & Associates negotiations 11/13 - 12/15/15. PO issued
Melissa McDonald River Watershed & Trails	SF River @ La Joya, just passed Ricardo Bridge. Steep erosion on south bank identified.	Evaluation in progress.
Melissa McDonald River Watershed & Trails	Arroyo Chamisos Trail @ Gail Ryba (Near St. Francis)	Arroyo Maintenance / protection of trail and bridge abutment.On-Call contracts, HO, Inc. Construction Work completion 12/27/15. Re-seeding needed to complete.
Melissa McDonald River Watershed & Trails	Youth Work Training RFP	RFP bid pending. YouthWorks selected pending CC approval 4/13/16
Melissa McDonald River Watershed & Trails	Rain Gardens project @ W. Alameda & Sicomoro St.	Site visit 10/1, evaluation in progress. Matching grant identified/SF River Fund. Proposal in process with non-profit partner
Melissa McDonald River Watershed & Trails	Adopt-the-River Program RFP	On-going--Adopt-a-River program with SF Watershed Association. New RFP pending Spring 2016
Melissa McDonald River Watershed & Trails	Arroyo Assessment of 10 major arroyos	Santa Fe Watershed Association, Kick-off 11/15. Work begun, completion 5/30/16
Leroy Pacheco River Watershed & Trails	CIP # 859A Acequia Trail Crossing @ St. Francis/Cerrillos	NMDOT 100% Certification June 2015, Fed CMAQ funds of \$3.8 Million incl City match for construction est. ; Louis Berger Group (LBG).Estimate RFB construction in 1/16. Water Infiltration project.
James Martinez --River Watershed & Trails	CIP #460D SF River Trail/E. Alameda Ped Improvements, Small Sidewalks Improvements -- From El Alamo to Patrick Smith Park Driveway	Design Phase --Completed by Santa Fe Engineering & Consulting (SFEC); Cooperative Agreement between CoSF and NMDOT executed; Advertised RFB on 11/2/2015, Apparent Low Bidder was GM Emulsion; NMDOT and City of Santa Fe Reviewing Bid tabulations; Notice to Proceed anticipated to be on 2/1/2016. Construction to begin 3/16 -- 30 days to completion
James Martinez -- River Watershed & Trails	CIP # 460B-2 SF River Trail Improvements & Connections (Phase II), Camino del Campo & Candelario, St. Francis Drive to Camino del Campo, Near La Madera at the Santa Fe River Trail, Improved Trail Connection at Paseo de la Conquistadora to River Trail, Improved trail connection from Camino de Chelly to Frenchy's walkways.	Construction Phase - LBG; Phase II (Area B including downtown trail extension east of Del Campo to Don Gaspar) Planning to bid for Construction mid-January, Anticipate Construction Start after East Alameda Ped. Improvement Project. 4/16 --90 days to completion
Michelle Martinez-- River Watershed & Trails	CIP #428A Santa Fe River Trail Drainage Repair at Nopal; Santa Fe Engineering (Design) HO Construction, Inc. (Construction)	Construction complete, pending paperwork and As Builds from contractor
John Romero-- River, Watershed & Trails	River Trail Crossing @ St. Fran/W. Alameda	Council reallocated \$1.8 Million away from this project and altered the scope from an underpass project to an at-grade crossing.
		Leaving \$200k budget, \$77,515.94 was previously paid to Parsons Brinckerhoff (PB) for original scope.
		CC approved new scope Feb.11, 2015 with Parsons Brinckerhoff
		Pending transfer of funds, construction to design
John Romero-- River, Watershed & Trails	CIP 823 Defouri/Guadalupe St. Bridges	Design Complete
		Bids to be opened 1/13/16
		Construction Notice to Proceed is scheduled for 3/7/16. Project time is 150 calendar days.